

TO THE INSTALLER OF BAMBOO X-TREME CLADDING

Please note the following checklists need to be completed and returned to us as part of our building quality plan process, and as evidence of the correct installation of the cladding

Send completed forms to:

Plantation Bamboo

14/5 Te Tupe Road, Paraparaumu 5032

Or scan and email to:

admin@plantationbamboo.co.nz



8. ONSITE CHECKLIST A

PRE-CLADDING INSTALLATION CHECKLIST

For LBPs, supervisors, and building inspectors

Consent No: _____

Site Address: _____

Builder: _____ Mobile: _____

Designer: _____ Mobile: _____

NOTE: Framing must be correctly constructed to enable the correct installation of the Bamboo X-treme Cladding System

Floor slab layout

Where the design of the weatherboard is to over-hang the slab, the bottom plate shall be flush with the slab

Framing including back-blocking

Studs shall be straight & back-blocking installed, ready for rigid air barrier or frame protection system installation

Wall frame protection / Rigid Air Barrier installation

Either one of the approved "frame protection systems" - incorporating a watertight underlay and tape system, or a "rigid air barrier system" shall be installed.

In both cases, tapes shall be used to make all joints and the exterior wall airtight around the perimeter. Refer to drawing 7.

Check that only weathertight gaskets and/or tape are used.

Windows

Window openings need to be between 7 and 10mm from timber reveals to opening. Refer to drawings 9,10 & 11.

Cavity Battens & Closers

20mm fluted plastic or timber (x 45mm wide) cavity battens will be installed, if not already. Ensure Plantation Bamboo cavity closers have been installed, as specified in the drawings

Variations/ Comments (attach notes if insufficient room):

Signed: _____ **Date:** _____
(Name of installer/LBP)

Note: This Checklist must be copied to Plantation Bamboo (admin@plantationbamboo.co.nz)

8. ONSITE CHECKLIST B

POST-CLADDING INSTALLATION CHECKLIST For LBPs, supervisors, and building inspectors

Consent No: _____

Site Address: _____

Builder: _____ Mobile: _____

Designer: _____ Mobile: _____

NOTE: Framing must be correctly constructed to enable the correct installation of the Bamboo X-treme Cladding System

- Has the specified hidden fixings been used?
- Are the hidden fixings located in accordance with the technical manual drawings?
- Are all installed weatherboards flush with each other, and joined over a cavity batten?
- Have the specified Plantation Bamboo cavity closer(s) been used?
- Has the specified tape been used to seal between window and door framing to either the frame protection system or rigid air barrier?
- Have all external and internal corner junctions been flashed in accordance with the technical manual and drawings?
- Have all window and door openings of the weatherboard cladding been constructed in accordance with the drawings?
- Have the specified pipe or conduit gaskets been installed around pipe or wire penetrations?
- Are all external corners flashed or boxed with internal corners straight and plumb from top to bottom?

Variations/ Comments (attach notes if insufficient room):

Signed: _____ **Date:** _____
(Name of supervisor)

Note: This Checklist must be copied to Plantation Bamboo (admin@plantationbamboo.co.nz)